

## مکمل شدہ پروجیکٹ محکموں کو بروقت حوالے کرنے کو یقینی بنائیں۔ سی ای او، ای آر اے

سرینگر // جموں و کشمیر اکنامک ری کنسٹرکشن ایجنسی (ای آر اے) کے چیف ایگزیکٹو آفیسر ڈاکٹر سید سحرش اصغر نے آج جے اینڈ کے ای آر اے کے تمام افسران پر زور دیا کہ وہ عالمی بینک کی مالی اعانت سے جہلم توی فلڈ کے تحت مکمل ہونے والے تمام ذیلی پروجیکٹ صارف محکموں کیلئے بروقت فراہمی کو یقینی بنائیں۔ انہوں نے یہ بات آج یہاں سول سیکرٹریٹ سرینگر میں عالمی بینک کی مالی اعانت سے جاری جہلم توی فلڈ ریکوری پروجیکٹ کی پیش رفت کا جائزہ لینے کیلئے منعقدہ میٹنگ کی صدارت کرتے ہوئے کہی۔ جے ٹی ایف آر پی کے تحت زیر تکمیل ذیلی پروجیکٹوں کی پیش رفت کا جائزہ لیتے ہوئے ڈاکٹر سید سحرش اصغر کو بتایا گیا کہ سرینگر شہر میں 47 ڈی وائرنگ اسٹیشنوں کی اپ گریڈیشن پر کام کی پیش رفت ترقی کے مرحلے میں ہے اور 140 اسٹیشنوں پر کام پہلے ہی مکمل ہو چکا ہے۔ باقی 17 اسٹیشن مارچ 2024 تک مکمل کر لئے جائیں گے۔ سی ای او نے متعلقہ نوڈل افسروں کو ہدایت دی کہ وہ ان تمام رکاوٹوں کی جارحانہ پیروی کریں جو ذیلی پروجیکٹ پر کام کی پیش رفت میں



رکاوٹ بن رہی ہیں۔ ایڈیشنل سیکرٹری لیگل جے کے ای آر اے سے بھی کہا گیا کہ وہ ایس ایم سی کے ساتھ ان قانونی مسائل کی پیروی کریں جو ذیلی پروجیکٹ پر کام کی پیش رفت کو متاثر کر سکتے ہیں۔ جی ڈی سی ہمنہ میں اضلاقی بلاک کی تعمیر کے نوڈل افسر نے بتایا کہ ذیلی پروجیکٹ پر کام مکمل ہونے کے قریب ہے کیونکہ عمارت میں صرف کچھ ذیلی کام اور لفٹوں کی تنصیب باقی ہے اور یہ مارچ 2024 تک مکمل ہو جائے گا۔ بون اینڈ جو اینٹنس ہسپتال برزلہ میں 160 بستروں پر مشتمل ہسپتال کی عمارت کی تعمیر کے نوڈل آفیسر نے عالمی بینک کی مالی اعانت سے جے ٹی ایف آر پی کے تحت عمل میں لایا جا رہا ہے۔ جموں ڈویژن میں بی اے ایل اے اسکول کی عمارتوں کی تعمیر کے نوڈل آفیسر نے بتایا کہ رام نگر، اودھمپور سمیت تمام اسکولوں کی عمارتوں پر کام مکمل کر لیا گیا ہے اور اسکول کی عمارتیں حوالے کرنے کی رسمی کارروائی پہلے ہی اسکول حکام کے ساتھ شروع کی گئی ہے۔ ڈاکٹر سحرش کو یہ بھی بتایا گیا کہ عالمی بینک کی مالی اعانت سے جے ٹی ایف آر پی کے تحت شروع کئے جانے والے دو اہم دریا کے مورفولوجیکل اسٹڈیز توی اور جہلم طاس پر بھی کام جاری ہے جس کے بارے میں رپورٹس کے مطابق کنسلٹنٹس مختلف کام انجام دے رہے ہیں جن کا کام آئی اینڈ ایف سی کے ساتھ اشتراک کیا جا رہا ہے۔ میٹنگ میں انجینئر گروچرن سنگھ، ڈائریکٹر ٹیکنیکل، جے ٹی ایف آر پی ڈاکٹر سجاد دانی، چیف اکاؤنٹس آفیسر جے اینڈ کے ای آر اے / جے ٹی ایف آر پی انجینئر اشوک کھوکر، پروجیکٹ مینجر ٹرانسپورٹ جموں انجینئر پوجا دزیر، ڈپٹی پروجیکٹ مینجر ٹرانسپورٹ جموں سشیل کمار، پروجیکٹ مینجر ٹرانسپورٹ جے کے ای آر اے کشمیر انجینئر اصغر وٹالی، ڈپٹی پراجیکٹ مینجر جے اینڈ کے ای آر اے ٹرانسپورٹ انجینئر فیروز احمد کے علاوہ متعلقہ افسران نے شرکت کی۔

## Ensure timely handover of completed projects to depts: CEO ERA to Officials

Srinagar, Jan 31: Chief Executive Officer, Jammu and Kashmir Economic Reconstruction Agency (ERA), Dr. Syed Sehrish Asgar today impressed upon all officers of J&K ERA to ensure timely handover of all sub-projects completed under the World Bank funded Jhelum Tawi Flood Recovery Project to user departments.

She said this while chairing the periodic meeting held to review progress on ongoing World Bank funded Jhelum Tawi Flood Recovery Project at Civil Secretariat, Srinagar here today.

While reviewing progress on under execution sub-projects being executed under JTFRP, Dr. Syed Sehrish Asgar was informed that the work on upgradation of 47 dewatering stations in Srinagar city is at advanced stage with work already completed on 40 stations while as work on remaining 7 stations will be completed by March, 2024.

The CEO directed the concerned nodal officers to keenly observe and sort out all impediments hindering progress on execution of works on the sub-project. She asked the Additional Secretary, Legal JKERA to follow-up with the SMC the legal issues that may be affecting progress on the sub-project.

Nodal officer for construction of additional block at GDC, Bemina, informed that work on sub-project is nearing completion as only some ancillary works and installation of lifts in the building are pending and same will be completed by March, 2024



Nodal officer for construction of 160 bedded hospital building at Bone and Joints hospital, Barzulla, being executed under World Bank funded JTFRP, informed that work on the sub-project is at the advanced stage with substantial progress achieved on civil component of the sub-project.

Gurcharan Singh, Director, Technical, JTFRP informed that R&B (PWD), which is Project Implementation Unit for the sub-project, has submitted estimates for the additional works to be taken up under the sub-project which included construction of corridor from old hospital building to the new hospital block as well as for construction of boundary wall around the new building.

He added that proposal is being reviewed and will be forwarded to the World Bank for approval at an earliest.

He also informed that work on construction of state of art EOC (Emergency Operations Centre) at Ompura Budgam is in full swing with an amount of Rs 11.3 crore spent on the sub-project, till date.

Nodal Officer, for construction of BaLa school buildings in Jammu division, informed that work on all school buildings including the one at Ramnagar, Udampur has been completed with the for-

malities of handover of the school building already initiated with the school authorities.

Nodal officer, for various sub-projects being executed by J&KERA as PIU in Kashmir Division, informed that work on Hamray-Sultanpora has been completed and project has been handed over to R&B. Besides, work on construction of Bonpora-Padshahi Bagh Storm water drainage project and Missing links zone II is almost complete. He apprised that work on Waghama Bijbehra road sub-project will be completed in coming working season.

Nodal Officers, for various road upgradation sub-projects being executed by J&KERA in Jammu division, informed that work on Devi Mai Ohli-Mandir road sub-project has been completed and road thrown open for traffic while as road upgradation for Gulati-Shahdra Sharief road sub-project has been upgraded except for laying of B.T which will be taken up during the forthcoming working season. It was also informed that contract for the Tutan Di Khuie road sub-project had to be terminated due to the poor performance of the contractor and tenders are being floated for the remaining portion of the work.



# Ensure timely handover of completed sub projects to user depts: Dr Sehrish

SO NEWS DESK

Srinagar, Jan 31: Chief Executive Officer, Jammu and Kashmir Economic Reconstruction Agency (ERA), Dr. Syed Sehrish Asgar today impressed upon all officers of J&K ERA to ensure timely handover of all sub projects completed under the World Bank funded Jhelum Tawi Flood Recovery Project to user departments.

She said this while chairing the periodic meeting held to review progress on ongoing World Bank funded Jhelum Tawi Flood Recovery Project at Civil Secretariat, Srinagar here today.

While reviewing progress on under execution sub projects being executed under JTFRP, Dr. Syed Sehrish Asgar was informed that the work on upgradation of 47 dewatering stations in Srinagar city is at advanced stage with work already completed on 40 stations while as work on remaining 7 stations will be completed by March, 2024.

The CEO directed the concerned nodal officers to keenly observe and sort out all impediments hindering progress on execution of works on the sub project. She asked the Additional Secretary, Legal JKERA to follow-up with the SMC the legal issues that may be affecting progress on the sub-project.

Nodal officer for construction of additional block at GDC, Bemina, informed that work on sub project is nearing completion as only some ancillary works and installation of lifts in the building are pending and same will be completed by March, 2024.

Nodal officer for construction of 160 bedded hospital building at Bone and Joints hospital, Barzulla, being executed under World Bank funded JTFRP, informed that work on the sub-project is at the advanced stage with substantial progress achieved on civil component of the sub project.

Gurcharan Singh, Director, Technical, JTFRP informed that R&B (PWD), which is Project Implementation Unit for the sub-project, has submitted estimates for the additional works to be taken up under the



sub-project which included construction of corridor from old hospital building to the new hospital block as well as for construction of boundary wall around the new building. He added that proposal is being reviewed and will be forwarded to the World Bank for approval at an earliest.

He also informed that work on construction of state of art EOC (Emergency Operations Centre) at Ompura Budgam is in full swing with an amount of Rs 11.3 crore spent on the sub-project, till date.

Nodal Officer, for construction of BaLa school buildings in Jammu division, informed that work on all school buildings including the one at Ramnagar, Udhampur has been completed with the formalities of handover of the school building already initiated with the school authorities.

Nodal officer, for various sub-projects being executed by J&KERA as PIU in Kashmir Division, informed that work on Hamray-Sultanpora has been completed and project has been handed over to R&B. Besides, work on construction of Bonpora-Padshahi Bagh Storm water drainage project and Missing links zone II is almost complete. He apprised that work on Waghama Bijehra road sub-project will be completed in coming working season.

Nodal Officers, for various road upgradation sub-projects being executed by J&KERA in Jammu division, informed

that work on Devi Mai Ohli-Mandir road sub-project has been completed and road thrown open for traffic while as road upgradation for Gulati-Shahdra Sharief road sub-project has been upgraded except for laying of B.T which will be taken up during the forthcoming working season. It was also informed that contract for the Tutan Di Khuie road sub-project had to be terminated due to the poor performance of the contractor and tenders are being floated for the remaining portion of the work.

Dr. Sehrish was also informed that work on the two vital river morphological studies of Tawi and Jhelum basin being undertaken under JTFRP is underway with reports of various tasks being undertaken by the consultants assigned with the tasks. She asked the concerned nodal officers to diligently follow-up all observations being raised by the project stakeholders.

The meeting was also attended by Chief Accounts Officer, J&KERA/JTFRP, Project Manager, Transport, J&KERA, Jammu, Deputy Project Manager, Transport, Jammu Project Manager, Transport, JKERA, Kashmir Deputy Project Manager, J&KERA Transport, Deputy Project Manager, J&KERA Transport, Deputy Project Manager, Deputy Project Manager, J&KERA Transport and other senior officers of J&KERA and JTFRP.

### Ensure timely handover of completed sub-projects to user Departments: CEO ERA

SRINAGAR, JANUARY 31: Chief Executive Officer, Jammu and Kashmir Economic Reconstruction Agency (ERA), Dr. Syed Sehrish Asgar, today impressed upon all officers of J&K ERA to ensure timely handover of all sub-projects completed under the World Bank-funded Jhelum Tawi Flood Recovery Project to user departments.

She said this while chairing the periodic meeting held to review progress on the ongoing World Bank-funded Jhelum Tawi Flood Recovery Project at the Civil Secretariat, Srinagar here today.

While reviewing progress on under execution sub-projects being executed under JTFRP, Dr. Syed Sehrish Asgar was informed that the work on the upgradation of 47 dewatering stations in Srinagar city is at an advanced stage with work already completed on 40 stations while work on the remaining 7 stations will be completed by March 2024.

The CEO directed the concerned nodal officers to keenly observe and sort out all impediments hindering progress on the execution of works on the sub-project. She asked the Additional Secretary, Legal JKERA to follow up with the SMC on the legal issues that may be affecting progress on the sub-project.

The nodal officer for the construction of the additional block at GDC, Bemina, informed that work on the project is nearing completion as only some ancillary works and installation of lifts in the building are pending and same will be completed by March 2024.

Nodal officer for construction of 160 bedded hospital building at Bone and Joints Hospital, Barzulla, being executed under World Bank-funded JTFRP, informed that work on the sub-project is at the advanced stage with substantial progress achieved on the civil component of the sub-project.

Gurcharan Singh, Director, Technical, JTFRP informed that R&B (PWD), which is the Project Implementation Unit for the sub-project, has submitted estimates for the additional works to be taken up under the sub-project which included the construction of a corridor from the old hospital building to the new hospital block as well as for construction of boundary

wall around the new building. He added that the proposal is being reviewed and will be forwarded to the World Bank for approval at the earliest.

He also informed that work on the construction of the state-of-the-art EOC (Emergency Operations Centre) at Ompura Budgam is in full swing with an amount of Rs 11.3 crore spent on the sub-project, till date.

The Nodal Officer, for the construction of BaLa school buildings in Jammu division, informed that work on all school buildings including the one at Ramnagar, Udhampur has been completed with the formalities of handover of the school building already initiated with the school authorities.

Nodal officer, for various sub-projects being executed by J&KERA as PIU in Kashmir Division, informed that work on Hamray-Sultanpora has been completed and the project has been handed over to R&B. Besides, work on the construction of Bonpora-Padshahi Bagh Storm water drainage project and Missing links zone II is almost complete. He apprised that work on the Waghama Bijbehra road sub-project will be completed in the coming working season.

Nodal Officers, for various road upgradation, sub-projects being executed by J&KERA in Jammu division, informed that work on the Devi Mai Ohli-Mandir road sub-project has been completed and the road thrown open for traffic while road upgradation for the Gulati-Shahdra Sharief road sub-project has been upgraded except for laying of B.T which will be taken up during the forthcoming working season. It was also informed that the contract for the Tutan Di Khuie road sub-project had to be terminated due to the contractor's poor performance and tenders being floated for the remaining portion of the work.

Dr. Sehrish was also informed that work on the two vital river morphological studies of Tawi and Jhelum basin being undertaken under JTFRP is underway with reports of various tasks being undertaken by the consultants assigned with the tasks. She asked the concerned nodal officers to diligently follow up on all observations being raised by the project stakeholders.

# Execution of World Bank funded projects at advanced stage in Srinagar

## Ensure timely handover of completed sub projects to user departments: CEO ERA

GK News Service  
Srinagar, Jan 31

Chief Executive Officer, Jammu and Kashmir Economic Reconstruction Agency (ERA), Dr. Syed Sehrish Asgar today impressed upon all officers of J&K ERA to ensure timely handover of all sub projects completed under the World Bank funded Jhelum Tawi Flood Recovery Project to user departments.

She said this while chairing the periodic meeting held to review progress on ongoing World Bank funded Jhelum Tawi Flood Recovery Project at the Civil Secretariat, here today.

Reviewing progress on under execution sub projects being executed under JTFRP, Dr. Syed Sehrish Asgar was informed that the work on upgradation of 47 dewatering stations in Srinagar city is at advanced stage with work already completed on 40 stations while as work on remaining 7 stations will be completed by March, 2024.

The CEO directed the concerned nodal officers to keenly observe and sort out all impediments hindering progress on execution of works on the sub project. She asked the Additional Secretary, Legal JKERA to follow-up with the SMC the legal issues that may be affecting progress on the sub-project.

Nodal officer for construction of additional block at GDC, Bemina, informed that work on sub project is nearing completion as only some

ancillary works and installation of lifts in the building are pending and same will be completed by March, 2024

Nodal officer for construction of 160 bedded hospital building at Bone and Joints hospital, Barzulla, being executed under World Bank funded JTFRP, informed that work on the sub-project is at the advanced stage with substantial progress achieved on civil component of the sub project.

Gurcharan Singh, Director, Technical, JTFRP informed that R&B (PWD), which is Project Implementation Unit for the sub-project, has submitted estimates for the additional works to be taken up under the sub-project which included construction of corridor from old hospital building to the new hospital block as well as for construction of bound-

ary wall around the new building. He added that the proposal is being reviewed and will be forwarded to the World Bank for approval at an earliest.

He also informed that work on construction of state of art EOC (Emergency Operations Centre) at Ompura Budgam is in full swing with an amount of Rs 11.3 crore spent on the sub-project, till date.

Dr Sehrish was also informed that work on the two vital river morphological studies of Tawi and Jhelum basin being undertaken under JTFRP is underway with reports of various tasks being undertaken by the consultants assigned with the tasks. She asked the concerned nodal officers to diligently follow-up all observations being raised by the project stakeholders.

