



Government of Jammu & Kashmir
J&K Economic Reconstruction Agency
13 C/C Gandhi Nagar Jammu-180005
E-mail - directorurban.era@gmail.com




MEETING NOTICE

Meeting to review the critical projects (List Enclosed) under Kashmir Transport is scheduled on 5th and 6th March 2012 at the time indicated against each project. Meeting will be chaired by Chief Executive Officer, J&K ERA in the Conference Room ERA at Jammu. Following officers are requested to attend the meeting:

1. Director - Transport, J&K ERA
2. Director - Finance, J&K ERA
3. Project Manager (Transport), Kashmir ERA
4. Team Leader PSU
5. Team Leader PMC

Project Manager (T) will circulate the agenda along with the overall status of work. Minutes/ Record note of previous review meetings shall also be sent along with Agenda. Project Manager (T) shall intimate the schedule to the Principal Contractor and ask them to attend the review meeting on the said date and time.

No: ERA/CEO/1152/Adml/6550-62.
Date: 29-02-2012


Director (Finance)
J&K ERA

C.C

- ✓ 1. Chief Executive Officer, J&K ERA
2. Director (Central/ Transport), J&K ERA
3. Project Manager (T), Kashmir ERA
4. Team Leader, PSU
5. Team Leader, PMC

List of Critical Projects Kashmir Transport

S.No	Name of the Sub Project	District	Scope in Kms	Original Contract Cost	Likely Cost at Completion	% Progress	Expenditure	Name of the Contractor	Date/ Time
1	Kralgund - Ashpora - Qaziabad Road	Kupwara	13.53	13.36	24.08	76.50%	14.75	M/s. Rash Builders Pvt. Ltd.	5-Mar-12 2:30 PM
2	Handwara - Zachaldara - Waddur Road	Kupwara	17.04	19.99	32.60	86.57%	19.95	M/s. Rash Builders Pvt. Ltd.	
3	Habdipora-Qadar-Qaimoh Road	Kulgam / Shopian	23.51	29.97	46.89	74.43%	25.56	M/s. Rash Builders Pvt. Ltd.	
4	Sharda- Kamal Kote Road	Baramula	12.33	19.07	25.52	31.54%	9.56	M/s. Rash Builders Pvt. Ltd.	

Bridges

5	Urbis Bridge at Leh	Leh	71.45 Mtrs	3.03	3.57	10.39%	0.60	M/s Granco Industries	5-Mar-12 3:00 PM
6	Tharmusa Pushkum Bridge at Kargil	Kargil	25 Mtrs	1.71	2.03	28.26%	0.59	M/s Granco Industries	
7	Saidpura Bridge	Srinagar	40 Mtrs	5.22	5.16	45.36%	2.74	Tarmac Builders	6-Mar-12 3:30 PM
8	Bridge at Padshahi Bagh	Srinagar	26 Mtrs	2.19	3.30	48.79%	1.25	Riyaz Construction Co.	6-Mar-12 4:00 PM